

STRUCTURAL MAINTENANCE SCHEMES 2015 2016								
Scheme No	Type of Scheme	Road number	Bedford Borough Scheme Name	Scheme Description & Location	Council Info		Programme Info	
					Borough Council Ward	Town or Parish	Planned	Completed
1299	Carriageway Maintenance	L	Abbey Fields, Elstow	Part resurfacing.	Elstow & Stewartby	Elstow	Completed	Apr-15
1090	Carriageway Maintenance	A6	Bedford Road, Milton Ernest	Resurfacing. 50mph limit to 30 mph limit.	Sharnbrook	Milton Ernest	Completed	Apr-15
785	Carriageway Maintenance	A428	Bromham By-pass and Northampton Road, Bromham	Surface Dressing. A422 roundabout to the lay-by west of the Stevington Turn.	Bromham & Biddenham	Bromham	Completed	Sep-15
1129	Carriageway Maintenance	C28	Carlton Road, Turvey	Surface Dressing. From May Road to 100m south of bend exiting Village	Kempston Rural	Turvey	Completed	Sep-15
850	Carriageway Maintenance	C26	Church Lane, Sharnbrook	Resurfacing Lodge Road to High Street	Sharnbrook	Sharnbrook	Completed	Jul-15
622	Carriageway Maintenance	C22	Church Road, Keysoe	Patching	Wyboston	Bolnhurst & Keysoe	Postponed	
1375	Carriageway Maintenance	L	Close Road, Pavenham	Resurfacing	Oakley	Pavenham	Completed	Oct-15
1219	Carriageway Maintenance	C11	Great Staughton Road, Little Staughton	Surface Dressing. From Borough Boundary to junction Spring Hill/Green End.	Wyboston	Little Staughton	Completed	Sep-15
1362	Carriageway Maintenance	C5	Green End, Little Staughton	Surface Dressing. Spring Hill to Kangaroo Crossroads	Wyboston	Little Staughton	Completed	Sep-15
1083	Carriageway Maintenance	A600	High Road , Shortstown to Cotton End	Resurfacing. Southcote Roundabout to Wood Lane Cotton End	Eastcotts	Shortstown	Completed	Sep-15
1373	Carriageway Maintenance	L	Honeydon Road, Honeydon	Resurfacing. The lane from Dairy Farm.	Wyboston	Staploe	Completed	Jul-15
1401	Carriageway Maintenance	UC14	Irchester Road, Fardish	Surface Dressing. From junction to County Boundary	Harrold	Poddington	Completed	Sep-15
772	Carriageway Maintenance	L	Kendall Road, Kempston	Resurfacing	Kempston West	Kempston	Completed	Sep-15
590	Carriageway Maintenance	C26	Kennel Hill, Sharnbrook	Part Resurfacing.	Sharnbrook	Sharnbrook	Completed	Aug-15
1556	Carriageway Maintenance	UC23	Keysoe Row East, Keysoe	Resurfacing between Buckley and Copse Farm	Wyboston	Bolnhurst & Keysoe	Postponed	
1436	Design Only - late addition	L	Knights Avenue and Highbury Grove, Clapham	Resurfacing	Clapham	Clapham	Postponed	
872	Carriageway Maintenance	L	Lodge Road, Sharnbrook	Drainage	Sharnbrook	Sharnbrook	Completed	Jan-16
375	Carriageway Maintenance	L	London End, Milton Ernest	Resurfacing	Sharnbrook	Milton Ernest	Completed	Apr-15
980	Carriageway Maintenance	A600	London Road / Elstow Road junction, Bedford	Resurfacing	Kingsbrook, Cauldwell	Bedford	Completed	Aug-15
1147	Carriageway Maintenance	C26	Mill Road, Sharnbrook	Part Resurfacing	Sharnbrook	Sharnbrook	Completed	Aug-15
1417	Carriageway Maintenance	C5	Moor Road, Little Staughton	Kerbing, widening, haunching, new drainage	Wyboston	Little Staughton	Completed	Oct-15
943	Carriageway Maintenance	UC30	North End, Stagsden	Recycling Farm Road.	Kempston Rural	Stagsden	Completed	Jan-16
1481	Carriageway Maintenance	UC17	Park Lane, Sharnbrook	Surface Dressing. 20m from junction with A6 to 25m before "Greentiles"	Sharnbrook	Sharnbrook	Completed	Sep-15

Scheme No	Type of Scheme	Road number	Bedford Borough Scheme Name	Scheme Description & Location	Council Info		Programme Info	
					Borough Council Ward	Town or Parish	Planned	Completed
1022	Carriageway Maintenance	C5	Pertenhall Road, Swineshead	Surface Dressing. Swineshead High Street to B660 Kimbolton Road	Riseley	Swineshead	Completed	Sep-15
1127	Carriageway Maintenance	B660	Ravensden X Roads	Resurfacing X roads plus Bedford Road in restricted area.	Great Barford	Ravensden	Completed	Jan-16
1383	Carriageway Maintenance	L	Risborough Road, Bedford	Concrete road for resurfacing evaluation.	Newnham	Bedford	Postponed	
374	Carriageway Maintenance	L	River Lane, Milton Ernest	Resurfacing	Sharnbrook	Milton Ernest	Completed	Apr-15
1385	Carriageway Maintenance	L	Rowallan Drive, Bedford	Resurfacing	Putnoe	Bedford	Completed	May-15
1368	Carriageway Maintenance	B531	St John's Street, Kempston	Resurfacing at roundabout	Kempston Central and East	Kempston	Completed	Jun-15
992	Carriageway Maintenance	L	Selsey Way, Bedford	Resurfacing	De Parys	Bedford	Completed	May-15
1398	Carriageway Maintenance	L	Sheeplands & Applecross Walk, Bedford	Resurfacing	Goldington	Bedford	Completed	Sep-15
1292	Carriageway Maintenance	UC2	Shelton Road, Dean and Shelton	Resurfacing. Upper Dean to Shelton.	Riseley	Dean and Shelton	Completed	Sep-15
1407	Carriageway Maintenance	UC3	Shelton to Lower Dean road	Resurfacing. Lower Dean to Shelton.	Riseley	Dean and Shelton	Completed	Oct-15
1198	Carriageway Maintenance	UC147	Southill Road, Cardington	Patching	Great Barford	Cardington	Postponed	
1276	Carriageway Maintenance	C46	Stagsden Road, Bromham	Resurfacing Village Road junction to Bydgens.	Bromham & Biddenham	Bromham	Completed	May-15
944	Carriageway Maintenance	L	Station End, Turvey.	Resurfacing	Kempston Rural	Turvey	Completed	Jan-16
1342	Carriageway Maintenance	A600	Tavistock Street, Bedford	Carriageway. Drainage and footway works. Peel Street to The Broadway, Bedford	Harpur	Bedford	Mar-16	
865	Carriageway Maintenance	UC18	Templars Way, Sharnbrook	Resurfacing	Sharnbrook	Sharnbrook	Completed	Apr-15
1275	Carriageway Maintenance	L	Thornton Street, Bedford	Concrete road for resurfacing evaluation.	Kempston Central and East	Kempston	Postponed	
606/ 869	Carriageway Maintenance	L	Twinwood Road, to Tinsley Close. Clapham	Resurfacing	Clapham	Clapham	Completed	Jul-15
288	Carriageway Maintenance	L	Wansbeck Road, Bedford	Resurfacing	Brickhill	Bedford	Completed	Aug-15
1267	Carriageway Maintenance	L	The Warren, Clapham	Patching	Clapham	Clapham	Completed	Jul-15
1534	Carriageway Maintenance	L	Wentworth Drive/ Putnoe Lane, RaB, Bedford	Resurfacing	Putnoe	Bedford	Completed	Jul-15
304	Carriageway Maintenance	L	Wenlock Road, Kempston	Resurfacing	Kempston West	Kempston	Completed	Sep-15
1270	Carriageway Maintenance	UC26	West End, Little Staughton	Patching	Wyboston	Little Staughton	Completed	Dec-15
1257	Carriageway Maintenance	L	Williamson Road, Kempston	Resurfacing	Kempston West	Kempston	Completed	May-15

Scheme No	Type of Scheme	Road number	Bedford Borough Scheme Name	Scheme Description & Location	Council Info		Programme Info	
					Borough Council Ward	Town or Parish	Planned	Completed
1084	Carriageway Maintenance	A6	Wilstead by-pass	Design and site investigation only for resurfacing scheme	Wilshamstead	Wilshamstead	2015-2016	
1426	Design Only - late addition	L	Winchester Road, Bedford	Concrete road for resurfacing evaluation.	Kingsbrook	Bedford	Postponed	
1245	Carriageway Maintenance	L	Wingfield Road, Bromham	Concrete road for resurfacing evaluation.	Bromham & Biddenham	Bromham	Postponed	
743	Carriageway Maintenance	B531	Woburn Road, Kempston	Part Resurfacing	Kempston West	Kempston	Completed	Jun-15
399	Carriageway Maintenance	UC67	Wood End / Tithe Road, Kempston Rural	Resurfacing	Kempston Rural	Kempston Rural	Mar-16	
1246	Carriageway Maintenance	L	Woodland Drive, Bromham	Concrete road for resurfacing evaluation.	Bromham & Biddenham	Bromham	Postponed	
1315	Footway Maintenance	L	All Saints Road, Bedford	Footway treatment	Queens Park	Bedford	Postponed	
759	Footway Maintenance	L	Carnell Close, Kempston	Footway treatment	Kempston West	Kempston	Postponed	
1375	Footway Maintenance	L	Close Road, Pavenham	Footway treatment	Oakley	Pavenham	Completed	Oct-15
1437	Footway Maintenance	L	Cutcliffe Grove, Bedford	Footway treatment	Queens Park	Bedford	Completed	Oct-15
1386	Footway Maintenance	L	Cutcliffe Place, Bedford	Footway treatment	Queens Park	Bedford	Postponed	
1397	Footway Maintenance	L	Dawlish Drive, Bedford	Footway treatment	De Parys	Bedford	Completed	Jun-15
1284	Footway Maintenance	L	Elgar Close, Biddenham	Junction Cutcliffe Grove to Westfield Road. Slabs to DBM.	Bromham & Biddenham	Biddenham	Postponed	
480	Footway Maintenance	L	The Green, Harrold	Path across the Green.	Harrold	Harrold	Completed	Dec-15
1415	Footway Maintenance	L	Hall Close, Harrold	North side	Harrold	Harrold	Completed	Aug-15
	Footway Maintenance	A600	High Street, Bedford	Footway treatment	Castle	Bedford	Completed	Jun-15
1248	Footway Maintenance	L	Honey Hill, Road, Bedford	Footway treatment	Queens Park	Bedford	Completed	Jun-15
949	Footway Maintenance	L	Ibbett Close, Kempston Rural	Resurfacing.	Kempston Rural	Kempston Rural	Completed	Jul-15
997	Footway Maintenance	L	Iddesleigh Road, Bedford	From Hurst Grove - Cromwell junction. From Hurst Grove to no 45. Slabs to SEP	Queens Park	Bedford	Completed	Jul-15
1323	Footway Maintenance	C15	Odell Road, Harrold	Resurfacing.	Harrold	Harrold	Completed	Oct-15
1256	Footway Maintenance	L	Old Ford End Road, Bedford	Footway treatment	Queens Park	Bedford	Completed	Aug-15
1252	Footway Maintenance	L	Oldfield Road, Bedford	Footway treatment	Queens Park	Bedford	Postponed	
1414	Footway Maintenance	L	Peaches Close, Harrold	Resurfacing.	Harrold	Harrold	Completed	Sep-15

Scheme No	Type of Scheme	Road number	Bedford Borough Scheme Name	Scheme Description & Location	Council Info		Programme Info	
					Borough Council Ward	Town or Parish	Planned	Completed
460	Footway Maintenance	L	Putnoe Street, Bedford	Resurfacing.	Putnoe	Bedford	Mar-16	
1562	Footway Maintenance	L	Rede Close & Moriston Road, Brickhill	Resurfacing.	Brickhill	Bedford	Completed	Jan-16
443	Footway Maintenance	L	St Andrews Road, Bedford	Footway treatment	De Parys	Bedford	Completed	
1280	Footway Maintenance	UC49	Stagsden Road, Bromham	North side near Bury Drive. From VXO with Budgens to garage. Resurfacing	Bromham & Biddenham	Bromham	Completed	May-15
1381	Footway Maintenance	C156	Willington Road/ Grange lane, Cople	Footway treatment	Great Barford	Cople	Postponed	
1387	Footway Maintenance	L	Winifred Road, Bedford	Footway treatment	Queens Park	Bedford	Completed	Sep-15
1399	Footway Maintenance	C15	Wollaston Road, Poddington	From Hall to Cross roads. (Hinwick Road) Resurfacing.	Harrold	Poddington	Postponed	